# COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ASHWATHKATTE NEAR MALLIKARJUNA SWAMY TEMPLE MALLASANDRA WARD NO.13, SHYTTIHALLI SUB DIVISION

2. Sanctioned Estimate ~~No. & Dt~~ Amt : 20.00.

3. Head of Account which is Chargeable : 3316 Special development works

4. Work Order No. & Dt : BBMP/EE/RD/WO 0040/17-18 dt 01/03/2018

5. Name of Contractor : SRI.MANOJ NAIK.B.M

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : 412 days

7. Measurement recorded in : M.B. No...2523.....

8. Check measurement of the Asst. : M.B. No....2523.....Page No.252254-261

Asst. Exe. Eng. / Exe. Eng : Page No252254-261

9. Name of the Office / Official incharge of the work : Siddarajegowda. B.S.

10. a) Asst. Engineer

b) Asst. Exe. Engineer : Kumarappa-H.

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 20.00 Lakhs | 1849589=00 | - | 150411 |

1) Certified that the above work has been completed within the stipulated time noted in the work order.

2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.

3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner